

Site-survey field sheets

16 measurement bundles · raw readings · photo references · revision routing

ISSUE STATUS

Blank field record. Coordination + quotation / field release required. Record measured conditions here, then enter them in the dated revision set before downstream release.

PROJECT / SITE	
SURVEY DATE	
SURVEYOR	
LASER / TAPE ID	
DRAWING REVISION	
PHOTO FOLDER	

FIELD ROUTINE

- ✓ Take a scale photo at every critical mark and label it with the bundle ID.
- ✓ Record raw readings before rounding; note finished-face versus substrate-face dimensions.
- ✓ Trace curved, angled and overhead conditions full size where the bundle calls for it.
- ✓ Escalate discrepancies at or above 2%; do not treat 2% as a fabrication tolerance.
- ✓ Route every change through affected layouts, quantities, shop drawings and reviewers.
- ✓ A completed sheet records evidence; it does not release a hold automatically.

SOURCE STATUS	Greg tape measurement from May 2026; measured-as-typed, unverified current. A 2 percent discrepancy triggers escalation and redesign review, not fabrication tolerance.
----------------------	---

RAW READINGS + OBSERVATIONS

DEPARTURES + AFFECTED DRAWINGS / ORDERS

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	Typed polygon gives 30.54 and 28 degrees; least reliable shell dimensions.
----------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	No original room plan states the ceiling height. The 102-inch plane is a low-confidence working assumption; slab/drop construction and load capacity are unknown.
---------------	---

METHOD	Laser floor-to-ceiling at four points; inspect one approved opening to structure.
RECORD	Heights, plenum depth, framing direction, member spacing and photos.
UNLOCKS	P1-T4 · P1-T6 · P2-T1 · P4-T4

[] SCALE PHOTO	[] MARKED PLAN	[] REVISION LOG	[] REVIEW ROUTED
-----------------	-----------------	------------------	-------------------

v1.5 · 2026-09-28 · coordination + quotation / field release required

M-04 · D-2 and D-3 door schedule

SOURCE STATUS

The 2024 plan vectors place D-3 on the south boundary at x 0.99..37.31 after normalization, hinged at the west jamb and swinging north into the room. That planner registration is moderate-confidence; current opening, clear width, hardware and head remain unverified.

METHOD	Measure rough and finished openings, leafs, jambs, hinges, swings, thresholds and hardware.
RECORD	Door schedule with photos from both sides and swing arcs on plan.
UNLOCKS	P1-T1 · P1-T2 · P1-T5 · P6-T1

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

☐ SCALE PHOTO	☐ MARKED PLAN	☐ REVISION LOG	☐ REVIEW ROUTED
--------------------------------------	--------------------------------------	---------------------------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

M-05 · Booth, vestibule and sliders

SOURCE STATUS	
	The 2024 plan prints a 123 by 95 inch nominal booth body. Its vectors register a 29.04 inch vestibule and two parallel 70.6 inch slider layers aligned at x 75.65..146.25 for planning; curve, leaf position and head remain unverified.

METHOD	Survey control points for vestibule depth, booth boundaries, curve, glass tracks, overlap and head height.
RECORD	Point list, curve offsets, slider section and booth interior dimensions.
UNLOCKS	P1-T1 · P1-T3 · P5-T5

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

[] SCALE PHOTO	[] MARKED PLAN	[] REVISION LOG	[] REVIEW ROUTED
-----------------	-----------------	------------------	-------------------

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	Closet is nominally 34 by 46 inches from the labeled plan; field size and HVAC performance are unknown.
---------------	---

RAW READINGS + OBSERVATIONS

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	Existing grey stretched fabric is confirmed; its construction and acoustic performance are unknown.
---------------	---

Completion records evidence only. The named reviewer releases affected holds separately.

M-08 · Floor, substrate and thresholds

SOURCE STATUS	Light-oak LVP is existing. Karndean SCB89 forbids installation over a floating floor; existing installation and substrate are unknown.
---------------	--

METHOD	Inspect one threshold, determine floating versus adhered installation, map flatness, measure existing plank and test moisture for each proposed assembly.
RECORD	Substrate report, warranty statement, transition heights, door clearances and keep-oak/dark-floor options.
UNLOCKS	P2-T3 · P3-T5 · P5-T2

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

☐ SCALE PHOTO	☐ MARKED PLAN	☐ REVISION LOG	☐ REVIEW ROUTED
--------------------------------------	--------------------------------------	---------------------------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	No verified panel or circuit schedule exists for this room.
----------------------	---

RAW READINGS + OBSERVATIONS

DEPARTURES + AFFECTED DRAWINGS / ORDERS

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	Prior rig was partly moved; current fixtures and control are unverified.
----------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	Manufacturer data gives NU1X 59.125 W by 18.25 D by 40.3125 H inches and Grandstage X 53.98 W by 18.15 D inches excluding stand; field identity and installed envelopes remain open.
---------------	--

RAW READINGS + OBSERVATIONS

DEPARTURES + AFFECTED DRAWINGS / ORDERS

Completion records evidence only. The named reviewer releases affected holds separately.

M-12 · Full-room floor fit

SOURCE STATUS

The v1.5 plan uses current selected-furniture body sizes and the ReferenceLayout.affordable proposed poses. The 16.4375-inch piano-to-bar body gap is modeled, not taped; occupied clearances, raised platforms and physical fit have not been field-proven.

METHOD	Tape the current v1.5 furniture footprints and occupied envelopes at their issued rotations, including the conservative 90.5 by 36 inch Alpine sofa envelope at x83/z53, two 24.75 by 29.5 inch DYVLINGE chairs at x126/z103 rotated 90 degrees and x107/z145 rotated 150 degrees, NU1X center x9.5/z90 at 270 degrees, bar center x13/z160 at 270 degrees, three stools at x37/z142, 160 and 178, D-3 on the south boundary at x 0.99..37.31, both M-16 platforms, and every service zone. Operate doors, sliders, fridge, stools, chairs and service panels.
RECORD	Dimensioned overhead and corner photos; actual furniture and occupied-envelope clearances; south-wall D-3 northward swing; M-16 platform boundaries; access and service routes; and a signed current-layout sketch.
UNLOCKS	P1-T2 · P2-T2 · P6-T1

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

☐ SCALE PHOTO	☐ MARKED PLAN	☐ REVISION LOG	☐ REVIEW ROUTED
--------------------------------------	--------------------------------------	---------------------------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

M-13 · Full-size TV and instrument wall template

SOURCE STATUS

The TV-between-instruments arrangement is approved design direction. Actual bodies and removal arcs control the count; no ten-instrument fit is promised.

METHOD	Place the selected TV between the right-wall guitars/basses. Trace the actual TV body and mount plus every physically present instrument body, headstock, yoke and removal arc on paper or removable wall film at proposed elevations.
RECORD	TV body, mount, connector and service-clearance dimensions; instrument-to-position map; yoke centers; removal arcs; field-approved display count; and interference photos.
UNLOCKS	P1-T3 · P4-T1 · P5-T6

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

☐ SCALE PHOTO	☐ MARKED PLAN	☐ REVISION LOG	☐ REVIEW ROUTED
--------------------------------------	--------------------------------------	---------------------------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	No measured RT60, noise-floor, bleed or airflow baseline is on record.
----------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.

SOURCE STATUS	No verified delivery route exists for piano, glass, millwork or selected lounge furniture.
---------------	--

RAW READINGS + OBSERVATIONS

DEPARTURES + AFFECTED DRAWINGS / ORDERS

Completion records evidence only. The named reviewer releases affected holds separately.

M-16 · Raised storage-door platforms

SOURCE STATUS	Both raised areas are visible in the room condition but have no verified dimensions, profiles, offsets or operated-door clearance record.
---------------	---

METHOD	Survey both raised platforms in front of the storage doors at the left and right sides when facing the speakers. For each platform, measure width, depth and height from the main finished-floor datum; record every step or slope; measure the door threshold separately; and locate the platform from the nearest door jambs and wall corners.
RECORD	Separate left/right W × D × H records; main-floor datum; step/slope profile; threshold reading; door- and wall-corner offsets; operated door-clearance envelope; labeled scale photos; and a dimensioned plan plus section sketch.
UNLOCKS	P0-T7 · P1-T1 · P1-T2 · P1-T3

RAW READINGS + OBSERVATIONS

PHOTO / FILE REFERENCES

DEPARTURES + AFFECTED DRAWINGS / ORDERS

☐ SCALE PHOTO	☐ MARKED PLAN	☐ REVISION LOG	☐ REVIEW ROUTED
--------------------------------------	--------------------------------------	---------------------------------------	--

Completion records evidence only. The named reviewer releases affected holds separately.